

Information on the projects taken up under 11th FCA in respect of ITDA, Koraput.

Sl. No.	Name of the project.	Name of Block.	Year of sanction	Estimated cost (Rs. in lakh)	Expenditure incurred (Rs. in lakh)	Balance (Rs. in lakh).	Date of commencement of work.	Time given for completion.	Present status.	C.R. No.	Name of Contractor / J.E.
1	Construction of 4-roomed school building at Pitaguda A/S	Semiliguda	2000-01	4.00	4.00	0.00	26.12.01	25.3.02	Completed	66/01	S.K. Pradhan
2	Construction of 4-roomed school building at Chikapar S/S	Semiliguda	2000-01	4.00	4.00	0.00	26.12.01	25.3.02	Completed	67/01	Narendra Patnaik
3	Construction of 4-roomed school building at Marua S/S	Semiliguda	2000-01	4.00	4.00	0.00	6.9.03	5.1.04	Completed	10/03	A.K. Sahoo
4	Construction of 4-roomed school building at Kanti S/S	Semiliguda	2000-01	4.00	4.00	0.00	Handed over to BDO Semiliguda	-	Completed	9/03	-
5	Construction of 4-roomed school building at Nandaka S/S	Nandapur	2000-01	4.00	4.00	0.00	26.12.01	25.6.02	Completed	40/01	Kapilendra Sahu
6	Construction of 4-roomed school building at Silpondi S/S	Nandapur	2000-01	4.00	4.00	0.00	26.12.01	25.3.02	Completed	75/01	Simanchal Choudhury
7	Construction of 4-roomed school building at Kanta S/S	Nandapur	2000-01	4.00	4.00	0.00	26.12.01	25.6.01	Completed	51/01	Srinibasa Sandha
8	Construction of 4-roomed school building at Khuda S/S	Nandapur	2000-01	4.00	4.00	0.00	26.12.01	25.3.02	Completed	68/01	S.K. Pradhan
9	Construction of 4-roomed school building at Subular S/S	Nandapur	2000-01	4.00	4.00	0.00	30.7.03	28.11.03	Completed	8/03	Ekamra Panda

Sl. No.	Name of the project.	Name of Block.	Year of sanction	Estimated cost (Rs. in lakh)	Expenditure incurred (Rs. in lakh)	Balance (Rs. in lakh).	Date of commencement of work.	Time given for completion.	Present status.	C.R. No.	Name of Contractor / J.E.
10	Construction of 4-roomed school building at Kumbhariput S/S	Bandhugam	2000-01	4.00	4.00	0.00	26.12.01	25.6.02	Completed	41/01	Balaram Dalei
11	Construction of 4-roomed school building at Kellar S/S	Laxmipur	2000-01	4.00	4.00	0.00	28.12.01	27.6.02	Completed	69/01	Kartik Kumar Khosla
12	Construction of 4-roomed school building at Kundar S/S	Laxmipur	2000-01	4.00	4.00	0.00	28.12.01	27.6.02	Completed	76/01	Nirakar Bagh
13	Construction of 4-roomed school building at Bhitargada S/S	Laxmipur	2000-01	4.00	4.00	0.00	26.12.01	25.6.02	Completed	42/01	Hrudananda Bisoi
14	Construction of 4-roomed school building at Kumbhari S/S	Narayanpatna	2000-01	4.00	4.00	0.00	26.12.01	25.6.02	Completed	43/01	Ajit Kumar Dash
15	Construction of 4-roomed school building at Chandaka S/S	Pottangi	2000-01	4.00	4.00	0.00	26.12.01	25.3.02	Completed	60/01	Nigamananda Parida
16	Construction of 4-roomed school building at Charangul S/S	Koraput	2000-01	4.00	4.00	0.00	26.12.01	25.6.02	Completed	44/01	Ramesh Ch. Saunta
17	Construction of 4-roomed school building at Suku S/S	Koraput	2000-01	4.00	4.00	0.00	26.12.01	25.6.02	Completed	45/01	Sadan Jala
18	Construction of 4-roomed school building at Jodipai S/S	Dasamantapur	2000-01	4.00	4.00	0.00	28.12.01	27.6.02	Completed	46/01	Panchanan Rout
19	Construction of 4-roomed school building at Biriguda S/S	Dasamantapur	2000-01	4.00	4.00	0.00	26.12.01	25.6.02	Completed	47/01	Nabaghana Sahu

Sl. No.	Name of the project.	Name of Block.	Year of sanction	Estimated cost (Rs. in lakh)	Expenditure incurred (Rs. in lakh)	Balance (Rs. in lakh).	Date of commencement of work.	Time given for completion.	Present status.	C.R. No.	Name of Contractor / J.E.
1	Construction of 5-roomed school building at Borigi R/S	Narayanpatna	2003-04	5.00	5.00	0.00	31.7.03	30.11.03	Completed	2/03	J.R. Prasad
2	Construction of 5-roomed school building at Pedavalda R/S	Bandhugam	2003-04	5.00	5.00	0.00	30.7.03	28.11.03	Completed	3/03	B. Rambabu
3	Construction of 5-roomed school building at Deopottangi R/S	Pottangi	2003-04	5.00	5.00	0.00	6.9.03	5.1.04	Completed	4/03	A.K. Sahoo
4	Construction of 5-roomed school building at Laudi R/S	Pottangi	2003-04	5.00	5.00	0.00	6.9.03	5.1.04	Completed	5/03	VEC
5	Construction of 5-roomed school building at Sipaiput R/S	Pottangi	2003-04	5.00	5.00	0.00	31.7.03	30.11.03	Completed	6/03	Kishore Kumar Khosla.
6	Construction of 5-roomed school building at Mahadeiput R/S	Koraput	2003-04	5.00	5.00	0.00	25.8.03	24.12.04	Completed.	7/03	Kishore Kumar Khosla.
Total				30.00	30.00	0.00					