

PROJECTS TAKEN UP UNDER BIJU K.B.K. FUND BY I.T.D.A, KORAPUT.

Sl. No.	Name of the project.	Name of Block.	Year of sanction	Estimated cost (Rs. in lakh)	Expenditure incurred (Rs. in lakh)	Balance (Rs. in lakh).	Present status.	Date of commencement of work.	Expected date of completion.	C.R. No.	Executant	Name of Executant.
1	Construction of hostel building at Subai instead of Sunabeda A/S under Semiliguda block..	Semiliguda	2006-07	3.00	3.00	0.00	Completed	21.12.06	31.03.07	276/06	Departmentally	K.V.R. Bapuji
2	Construction of hostel building at Daleiguda S/S under Semiliguda block.	Semiliguda	2006-07	3.00	3.00	0.00	Completed	21.12.06	31.03.07	280/06	Departmentally	K.V.R. Bapuji
3	Construction of hostel building at Sepaiput R/S for Champakenda under Pottangi block.	Pottangi	2006-07	3.00	3.00	0.00	Completed	21.12.06	31.03.07	277/06	Departmentally	K.V.R. Bapuji
4	Construction of hostel building at Kotiya R/S under Pottangi block.	Pottangi	2006-07	3.00	3.00	0.00	Completed	21.12.06	31.03.07	278/06	Departmentally	K.V.R. Bapuji
5	Construction of hostel building at Dandabadi R/S under Narayanpatna Block.	Narayanpatna	2006-07	3.00	3.00	0.00	Completed	21.12.06	31.03.07	273/06	Departmentally	S.N. Pradhan
6	Construction of hostel building at Balipeta H/S under Narayanpatna block.	Narayanpatna	2006-07	3.00	3.00	0.00	Completed	21.12.06	31.03.07	275/06	Departmentally	S.N. Pradhan
7	Construction of hostel building at Hataguda H/S under Nandapur block.	Nandapur	2006-07	3.00	3.00	0.00	Completed	21.12.06	31.03.07	279/06	Departmentally	K.V.R. Bapuji
8	Construction of hostel building at Bariashramput S/S under Nandapur block.	Nandapur	2006-07	3.00	3.00	0.00	Completed	21.12.06	31.03.07	281/06	Departmentally	K.V.R. Bapuji
9	Construction of hostel building at Panchada H/S under Laxmipur block.	Laxmipur	2006-07	3.00	3.00	0.00	Completed	21.12.06	31.03.07	270/06	Departmentally	S.N. Pradhan

Sl. No.	Name of the project.	Name of Block.	Year of sanction	Estimated cost (Rs. in lakh)	Expenditure incurred (Rs. in lakh)	Balance (Rs. in lakh).	Present status.	Date of commencement of work.	Expected date of completion.	C.R. No.	Executant	Name of Executant.
10	Construction of hostel building at Burja H/S under Laxmipur Block.	Laxmipur	2006-07	3.00	3.00	0.00	Completed	21.12.06	31.03.07	274/06	Departmentally	S.N. Pradhan
11	Construction of hostel building at Debagandhana under Lamtaput block.	Lamtaput	2006-07	3.00	3.00	0.00	Completed	21.12.06	31.03.07	265/06	Departmentally	S.K. Dash
12	Construction of hostel building at Guneipoda S/S under Lamtaput block.	Lamtaput	2006-07	3.00	3.00	0.00	Completed	21.12.06	31.03.07	268/06	Departmentally	S.K. Dash
13	Construction of hostel building at Mohadeiput A/S under Koraput block..	Koraput	2006-07	3.00	3.00	0.00	Completed	21.12.06	31.03.07	267/06	Departmentally	S.K. Dash
14	Construction of hostel building at Thana colony UP School in Badakerenga GP instead of Deoghati H/S under Koraput block..	Koraput	2006-07	3.00	3.00	0.00	Completed	21.12.06	31.03.07	282/06	Departmentally	S.K. Dash
15	Construction of hostel building at Podagada S/S under Dasamantpur block..	Dasamantpur	2006-07	3.00	3.00	0.00	Completed	21.12.06	31.03.07	266/06	Departmentally	S.K. Dash
16	Construction of hostel building at P. Badapadar Dasamantpur H/S under Dasamantpur block..	Dasamantpur	2006-07	3.00	3.00	0.00	Completed	21.12.06	31.03.07	269/06	Departmentally	S.K. Dash
17	Construction of hostel building at Neelabadi GGHS under Bandhugam Block.	Bandhugam	2006-07	3.00	3.00	0.00	Completed	21.12.06	31.03.07	271/06	Departmentally	S.N. Pradhan
18	Construction of hostel building at Kumbhariput S/S under Bandhugam Block.	Bandhugam	2006-07	3.00	3.00	0.00	Completed	21.12.06	31.03.07	272/06	Departmentally	S.N. Pradhan
			TOTAL	54.00	54.00	0.00						

Sl. No.	Name of the project.	Name of Block.	Year of sanction	Estimated cost (Rs. in lakh)	Expenditure incurred (Rs. in lakh)	Balance (Rs. in lakh).	Present status.	Date of commencement of work.	Expected date of completion.	C.R. No.	Executant	Name of Executant.
1	Power supply from Kumbhariput Grid sub station to Kumbhariput +2 College.	Bandhugam	2007-08	4.32138	4.32138	0.00	Completed	9.7.09	30.9.09	51/09	Departmentally	
2	Power supply from Kumbhariput Grid sub station to +2 College Kumbhariput.	Bandhugam	2007-08	4.83213	4.83213	0.00	Completed	9.7.09	30.9.09	52/09	Departmentally	
			TOTAL	9.15	9.15							
1	Construction of boundary wall at High School Nilabadi in Bandhugam Block.	Bandhugam	2009-10	3.00	3.00	0.00	Completed	22.2.10	31.3.10	187/09		
2	CD work from RD road to Balipeta under Narayanpatna Block.	Narayanpatna	2009-10	3.00	3.00	0.00	Completed	22.2.10	31.3.10	188/09		
3	Construction of boundary wall at Girls High School Koraput.	Koraput	2009-10	3.00	3.00	0.00	Completed	22.2.10	31.3.10	189/09		
4	Construction of field channel to Mahajholla D/W under Narayanpatna Block.	Narayanpatna	2009-10	3.00	0.00	3.00	Work in progress.	22.2.10	31.3.10	190/09		
5	Construction of toilet complex at Guneipoda in Guneipoda GP of Lamtaput Block.	Lamtaput	2009-10	3.00	1.00	2.00	Work in progress.	22.2.10	31.3.10	191/09		
6	Completion of incomplete Diversion weir at Paldaput in Lamtaput Block.	Lamtaput	2009-10	2.00	2.00	0.00	Completed	22.2.10	31.3.10	192/09		
7	Construction of D/W at Putkerenga in Koraput Block.	Koraput	2009-10	4.70	0.00	4.70	Work in progress.	22.2.10	31.3.10	193/09		

Sl. No.	Name of the project.	Name of Block.	Year of sanction	Estimated cost (Rs. in lakh)	Expenditure incurred (Rs. in lakh)	Balance (Rs. in lakh).	Present status.	Date of commencement of work.	Expected date of completion.	C.R. No.	Executant	Name of Executant.
8	Electrification to Bonasil and completion of incomplete school building in Dasamantpur Block.	Dasamantpur	2009-10	3.00	0.00	3.00	Work in progress.	22.2.10	31.3.10	194/09		
9	Construction of CD work from Ranjput to Gandhipada in Kanagam GP of Bandhugam Block.	Bandhugam	2009-10	3.15	3.15	0.00	Completed	22.2.10	31.3.10	195/09		
10	CD work from Nalachua to Kutkajholla of Burja GP under Laxmipur Block.	Laxmipur	2009-10	3.00	3.00	0.00	Completed	22.2.10	31.3.10	196/09		
11	CD work on Danapanasguda of Odiyapentha GP under Laxmipur Block.	Laxmipur	2009-10	3.00	3.00	0.00	Completed	22.2.10	31.3.10	197/09		
12	Construction of CD work on Panabadi road under Narayanpatna Block.	Narayanpatna	2009-10	4.00	4.00	0.00	Completed	22.2.10	31.3.10	199/09		
13	Repair of Hostel building and construction of Kitchen shed and solar light system inside the school and hostel premises of Bariashramput in Nandapur Block.	Nandapur	2009-10	4.75	1.00	3.75	Work in progress.	22.2.10	31.3.10	200/09		
14	Construction of CC road with guard wall from Dhepaguda to Girls High School under Narayanpatna Block.	Narayanpatna	2009-10	3.00	3.00	0.00	Completed	22.2.10	31.3.10	201/09		

Sl. No.	Name of the project.	Name of Block.	Year of sanction	Estimated cost (Rs. in lakh)	Expenditure incurred (Rs. in lakh)	Balance (Rs. in lakh).	Present status.	Date of commencement of work.	Expected date of completion.	C.R. No.	Executant	Name of Executant.
15	Construction of Boundary wall at Lopeta Primary Hostel in bandhugam Block.	Bandhugam	2009-10	2.00	2.00	0.00	Completed	22.2.10	31.3.10	202/09		
16	Supply of drinking water to inmates of PSH at Hataguda and street light inside Hostel premises.	Semiliguda	2009-10	5.00	0.00	5.00	Technical sanction done.	-	-	-		
			TOTAL	52.60	31.15							