

CONSTRUCTION OF NEW 1000 ST GIRLS HOSTELS UNDER I.T.D.A, KORAPUT.

Sl. No.	Name of the Project.	Estimated cost & required amount (in lac.)	O.B. as on 1.4.10.	Funds allotted during the 2010-11	Total amount available for expenditure.	Exp. During the month.	Cumu. Exp. During 2010-11	Physical progress.
1	Construction of ST Girls hostel at Sepaiput RS under Pottangi Block.	35.00	33.00	-	33.00		12.00	FF Lintel level
2	Construction of 100-seated ST Girls hostel at Subai GHS under Semiliguda Block.	35.00	29.00	-	29.00		5.00	FF Roof level.
3	Construction of 100-seated ST GIRLS hostel building at Paridiguda in Odiyapentha GP of Laxmipur Block.	35.00	33.00	-	33.00		7.00	GF Lintel level
4	Construction of 100-seated ST GIRLS hostel building at Baunsaput of Bandhugam Block.	35.00			0.00			Not started
5	Construction of 100-seated ST GIRLS hostel building at Odiyapentha in Narayanpatna GP in Narayanpatna Block.	35.00	33.00	-	33.00		13.00	FF Lintel level
6	Construction of ST Girls hostel at Rajuput SS under Semiliguda Block.	35.00			0.00			Plinth level.
7	Construction of 100-seated ST GIRLS hostel building at Tentulipadar in Narayanpatna Block.	35.00			0.00			No progress.
8	Construction of 100-seated ST Girls hostel building at Podagada SS in Dasamantpur Block.	35.00	30.00	-	30.00		14.00	F.F. Roof level
9	Construction of 100-seated ST GIRLS hostel building at Lauriguda SS in Koraput Block.	35.00			0.00		8.00	GF Slab level
10	Construction of 100-seated ST GIRLS hostel building at Badamguda in Dasamantpur Block.	35.00	33.00	-	33.00			Foundation level.

Sl. No.	Name of the Project.	Estimated cost & required amount (in lac.)	O.B. as on 1.4.10.	Funds allotted during the 2010-11	Total amount available for expenditure.	Exp. During the month.	Cumu. Exp. During 2010-11	Physical progress.
11	Construction of 100-seated ST GIRLS hostel building at Padmapur SS in Koraput Block.	35.00			0.00		5.00	GF Lintel level
12	Construction of 100-seated ST GIRLS hostel building at Umuri HS in Koraput Block.	35.00			0.00		2.00	Plinth level.
13	Construction of ST Girls Hostel at Pitaguda under Semiliguda Block.	35.00			0.00		6.00	GF Lintel level
14	Construction of ST Girls Hostel at Jalhanjar SS under Lamtaput Block.	35.00			0.00		15.00	F.F Roof level
15	Construction of 100-seated ST GIRLS hostel building at Mantriput in Lamtaput Block.	35.00			0.00			Foundation level.
16	Construction of 100-seated ST GIRLS hostel building at Dumuripadar of Laxmipur Block <i>instead of Podapadar in Kakirigumma GP.</i>	35.00			0.00			Foundation level.
17	Construction of ST Girls hostel at Renga under Semiliguda Block <i>instead of Kandra SS</i>	35.00			0.00			Foundation level.
18	Construction of 100-seated ST Girls hostel building at Bokadaguda SS of Dasamantpur Block.	35.00			0.00			Foundation level.
19	Construction of ST Girls Hostel at Marda SS under Nandapur Block.	35.00			0.00			Foundation level.
20	Construction of ST Girls hostel at Gugaguda RS under Pottangi Block.	35.00	33.00	-	33.00		8.00	GF Roof level.
21	Construction of ST Girls hostel at Ralegada PSH under Pottangi Block.	35.00	33.00	-	33.00		8.00	GF Roof level.
22	Construction of 100-seated ST GIRLS hostel building at Barigam of Laxmipur Block.	35.00			0.00		2.00	Foundation level.

Sl. No.	Name of the Project.	Estimated cost & required amount (in lac.)	O.B. as on 1.4.10.	Funds allotted during the 2010-11	Total amount available for expenditure.	Exp. During the month.	Cumu. Exp. During 2010-11	Physical progress.
23	Construction of 100-seated ST GIRLS hostel building at Junior Women's College, Koraput.	35.00			0.00		2.00	Plinth level.
24	Construction of ST Girls hostel at Sambai SS under Pottangi Block.	35.00			0.00		2.00	Foundation level.
25	Construction of 100-seated ST GIRLS hostel building at Kuntesh in Dasamantpur Block.	35.00	33.00	-	33.00		12.00	F.F. Lintel level
26	Construction of 100-seated ST GIRLS hostel building at Sorisapadar in Laxmipur Block.	35.00	24.00	6.00	30.00		7.00	GF Roof casted
27	Construction of 100-seated ST GIRLS hostel building at Talakutinga in Kuttinga GP of Laxmipur Block.	35.00		30.00	30.00		12.00	FF Lintel level
28	Construction of 100-seated ST GIRLS hostel building at Dasamantpur AS in Dasamantpur Block.	35.00			0.00		1.00	Foundation level.
29	Construction of 100-seated ST GIRLS hostel building at K.Jaguguda in Jaguguda GP of Bandhugam Block.	35.00			0.00		7.00	GF Lintel level
30	Construction of 100-seated ST GIRLS hostel building at Edgumvalsa in Bandhugam Block.	35.00			0.00		6.00	GF Roof level.
31	Construction of ST Girls hostel at Sunabeda SS under Semiliguda Block.	35.00			0.00		5.00	GF Roof level.
32	Construction of 100-seated ST GIRLS hostel building at Tiadiput in Koraput Block.	35.00			0.00			Retender
33	Construction of 100-seated ST GIRLS hostel building at D.A.V. College, Koraput.	35.00			0.00		5.00	Plinth level.

Sl. No.	Name of the Project.	Estimated cost & required amount (in lac.)	O.B. as on 1.4.10.	Funds allotted during the 2010-11	Total amount available for expenditure.	Exp. During the month.	Cumu. Exp. During 2010-11	Physical progress.
34	Construction of ST Girls hostel at Galganda SS under Nandapur Block.	35.00			0.00		5.00	GF Lintel level.
35	Construction of 100-seated ST GIRLS hostel building at Dumuripadar SS in Koraput Block.	35.00		24.00	24.00		16.00	F.F Roof level.
36	Construction of ST Girls Hostel at Rajuguda UPS under Pottangi Block.	35.00			0.00		5.00	GF Lintel level
37	Construction of 100-seated ST Girls hostel at Sadam SS under Semiliguda Block.	35.00			0.00		5.00	Plinth level.
38	Construction of ST Girls hostel at Nandaka SS under Nandapur Block.	35.00			0.00		7.00	GF Lintel level
39	Construction of 100-seated ST GIRLS hostel building at Jodipai in Dasamantpur Block.	35.00			0.00		8.00	GF Slab casted.
40	Construction of 100-seated ST GIRLS hostel building at Garidi in Garidi GP of Bandhugam Block.	35.00			0.00		5.00	G.F. Lintel level
41	Construction of 100-seated ST GIRLS hostel building at Debagandhana in Lamtaput Block.	35.00			0.00			Foundation level.
42	Construction of ST Girls Hostel at Charangul SS under Semiliguda Block.	35.00			0.00			Foundation level.
43	Construction of ST Girls hostel at Talagaluru UPS under Pottangi Block.	35.00			0.00			Foundation level.
44	Construction of 100-seated ST Girls hostel building at Kanchana of Lamtaput Block.	35.00			0.00			Foundation level.
		1540.00	314.00	60.00	374.00	0.00	215.00	