

**Construction / Repair of school/ hostel buildings out of the first supplementary grant
(Special Grant Non-Plan) 2006-2007.**

Sl. No.	Name of work	Name of Block	Year	Estimated cost. (in lakh)	Expenditure incurred. (in lakh)	Balance. (in lakh)	Present position.	C.R. No.	Executant
	Compound wall at Sorisapadar PSH under Laxmipur Block	Laxmipur	2006-07	2.00	2.00	0.00	Completed	215/06	Departmentally
	Compound wall at Podapadar PSH under Laxmipur Block	Laxmipur	2006-07	2.00	2.00	0.00	Completed	217/06	Departmentally
	Compound wall & repair of staff quarters & Addl. class room. at Burja High School under Laxmipur Block	Laxmipur	2006-07	5.00	5.00	0.00	Completed	218/06	Departmentally
	Construction of kitchen hall & repair. at Charada 40-seated under Laxmipur Block	Laxmipur	2006-07	2.50	2.50	0.00	Completed	219/06	Departmentally
	Compound wall & repair of staff quarters & Addl. class room. at Champi High school. under Laxmipur Block	Laxmipur	2006-07	5.00	5.00	0.00	Completed	214/06	Departmentally
	Addl. class room at Panchada High school. under Laxmipur Block	Laxmipur	2006-07	5.00	5.00	0.00	Completed	216/06	Departmentally
	Repair of hostel at Kundar PSH & 40-seated hostel. under Laxmipur Block	Laxmipur	2006-07	2.50	2.50	0.00	Completed	220/06	Departmentally
	Repair of hostel at Borigi 40-seated hostel. under Narayanpatna Block	Narayanpatna	2006-07	5.00	5.00	0.00	Completed	221/06	Departmentally
	Compound wall, dinning hall & kitchen. at Talagumandi PSH. under Narayanpatna Block	Narayanpatna	2006-07	4.00	4.00	0.00	Completed	223/06	Departmentally
	Repair & kitchen room at Kangrapoda PSH under Lamtaput Block	Lamtaput	2006-07	3.00	3.00	0.00	Completed	242/06	Departmentally
	Compound wall at Lugum PSH under Lamtaput Block	Lamtaput	2006-07	2.50	2.50	0.00	Completed	244/06	Departmentally
	Compound wall at Bandhapoda PSH under Lamtaput Block	Lamtaput	2006-07	2.50	2.50	0.00	Completed	240/06	Departmentally
	Repair of PSH & compound wall at Dabuguda PSH under Lamtaput Block	Lamtaput	2006-07	3.00	3.00	0.00	Completed	245/06	Departmentally
	Construction of compound wall & dinning hall. at Kanchan PSH under Lamtaput Block	Lamtaput	2006-07	4.00	4.00	0.00	Completed	243/06	Departmentally
	Construction of compound wall & dinning hall. at Machkund PSH under Lamtaput Block	Lamtaput	2006-07	5.00	5.00	0.00	Completed	241/06	Departmentally

Sl. No.	Name of work	Name of Block	Year	Estimated cost. (in lakh)	Expenditure incurred. (in lakh)	Balance. (in lakh)	Present position.	C.R. No.	Executant
	Construction of boundary wall & repair. at Sipaiput R/S under Pottangi Block	Pottangi	2006-07	5.00	5.00	0.00	Completed	256/06	Departmentally
	Repair, construction of dinning hall & compound wall. at Bandhugaon PSH under Bandhugam Block	Bandhugam	2006-07	3.00	3.00	0.00	Completed	229/06	Departmentally
	Compound wall & tarfelting repair. at Pedavalda 40-seated. under Bandhugam Block	Bandhugam	2006-07	5.00	5.00	0.00	Completed	226/06	Departmentally
	Repair & construction of kitchen. at Edgumvalsa PSH under Bandhugam Block	Bandhugam	2006-07	3.00	3.00	0.00	Completed	227/06	Departmentally
	Repair & construction of toilet. at Hatiguda PSH under Bandhugam Block	Bandhugam	2006-07	1.00	1.00	0.00	Completed	228/06	Departmentally
	Compound wall & repair. at Kumbhariput 40-seated under Bandhugam Block	Bandhugam	2006-07	3.00	3.00	0.00	Completed	225/06	Departmentally
	Addl. class room, kitchen, dinning hall. at Kumbhariput H/S. under Bandhugam Block	Bandhugam	2006-07	5.00	5.00	0.00	Completed	214/06	Departmentally
	Addl. class room, kitchen, dinning hall. at Padmapur PSH under Koraput Block	Koraput	2006-07	1.50	1.50	0.00	Completed	233/06	Departmentally
	Compound wall at Dalaiput PSH under Koraput Block	Koraput	2006-07	2.00	2.00	0.00	Completed	232/06	Departmentally
	Construction & repair. at Lauriguda S/S under Koraput Block	Koraput	2006-07	4.00	4.00	0.00	Completed	231/06	Departmentally
	Construction of dinning hall. at Janiguda S/S under Koraput Block	Koraput	2006-07	4.00	4.00	0.00	Completed	230/06	Departmentally
	Compound wall & dinning hall at Baragacha PSH under Dasamantpur Block	Dasamantpur	2006-07	3.50	3.50	0.00	Completed	239/06	Departmentally
	Compound wall & dinning hall at Biriguda PSH under Dasamantpur Block	Dasamantpur	2006-07	2.00	2.00	0.00	Completed	237/06	Departmentally
	Repair & dinning hall. at Gadiaguda PSH under Dasamantpur Block	Dasamantpur	2006-07	3.50	3.50	0.00	Completed	234/06	Departmentally
	Construction of compound wall. at Bonasil PSH under Dasamantpur Block	Dasamantpur	2006-07	3.50	3.50	0.00	Completed	236/06	Departmentally
	Compound wall & repair. at Sunabeda S/S under Semiliguda Block	Semiliguda	2006-07	5.00	5.00	0.00	Completed	253/06	Departmentally

Sl. No.	Name of work	Name of Block	Year	Estimated cost. (in lakh)	Expenditure incurred. (in lakh)	Balance. (in lakh)	Present position.	C.R. No.	Executant
	Compound wall, addl. class room & repair. at Rajpalam S/S under Semiliguda Block	Semiliguda	2006-07	5.00	5.00	0.00	Completed	254/06	Departmentally
	Repair of hostel. at Chikapar S/S under Semiliguda Block	Semiliguda	2006-07	5.00	5.00	0.00	Completed	255/06	Departmentally
	Compound wall. at Hikimput S/S under Nandapur Block	Nandapur	2006-07	5.00	5.00	0.00	Completed	249/06	Departmentally
	Repair of school at Raising S/S under Nandapur Block	Nandapur	2006-07	3.00	3.00	0.00	Completed	251/06	Departmentally
	Compound wall & repair. at Duruba S/S under Nandapur Block	Nandapur	2006-07	3.00	3.00	0.00	Completed	252/06	Departmentally
	Compound wall & repair at Subular S/S under Nandapur Block	Nandapur	2006-07	5.00	5.00	0.00	Completed	246/06	Departmentally
	Compound wall. at Galganda S/S under Nandapur Block	Nandapur	2006-07	4.00	4.00	0.00	Completed	248/06	Departmentally
	Compound wall & repair. at Silpondi S/S under Nandapur Block	Nandapur	2006-07	4.00	4.00	0.00	Completed	250/06	Departmentally
	Compound wall & repair. at Nandaka S/S under Nandapur Block	Nandapur	2006-07	5.00	5.00	0.00	Completed	247/06	Departmentally
				146.00	146.00	0.00			

Sl. No.	Name of work	Name of Block	Year	Estimated cost. (in lakh)	Expenditure incurred. (in lakh)	Balance. (in lakh)	Present position.	C.R. No.	Executant
NON PLAN 2007-08									
1	Construction of staff quarters at EMRS, Pungar. (10 Blocks @Rs.8.00 lakh each)	Semiliguda	2007-08	80.00	80.00	0.00	6 Nos. completed.	55 to 60/07	Departmentally
2	Construction of double toilets in 73 nos. of new ST Girls hostels constructed under CSP, RLTA in 66 locations @Rs.26063/- each towards matching contribution.	All Blocks	2007-08	19.03	19.03	0.00	Completed		
3	Repair of teachers staff quarters at Govt. High School at Hataguda under Nandapur Block.	Nandapur	2007-08	5.00	5.00	0.00	Completed	133/07	Departmentally
4	Repair of PSH at Bijapur of Nandapur Block.	Nandapur	2007-08	2.00	2.00	0.00	Completed	126/07	Departmentally
5	Repair of Kotia Residential Sevashram of Pottangi Block.	Pottangi	2007-08	3.00	3.00	0.00	Completed		
6	Construction of Boundary wall at Badahanjar Sevashram of Nandapur Block.	Nandapur	2007-08	2.00	2.00	0.00	Completed		
7	Repair of Dandabadi R/S of Narayanpatna Block.	Narayanpatna	2007-08	3.00	3.00	0.00	Completed	105/07	Departmentally
8	Repair of Sevashram at Sadam of Semiliguda Block.	Semiliguda	2007-08	1.50	1.50	0.00	Completed	138/07	Departmentally
9	Repair of hostel building at Kanti of Semiliguda block.	Semiliguda	2007-08	2.00	2.00	0.00	Completed	145/07	Departmentally
10	Repair of PSH hostel at Kellar under Laxmipur Block.	Laxmipur	2007-08	1.00	1.00	0.00	Completed	106/07	Departmentally
11	Repari of PSH at Kundar of Laxmipur block.	Laxmipur	2007-08	1.00	1.00	0.00	Completed	118/07	Departmentally

Sl. No.	Name of work	Name of Block	Year	Estimated cost. (in lakh)	Expenditure incurred. (in lakh)	Balance. (in lakh)	Present position.	C.R. No.	Executant
12	Repair of staff quarters 10 nos. at & old hostel Machaput H/S of Dasamantpur Block.	Dasamantpur	2007-08	5.00	5.00	0.00	Completed		
13	Construction of Dinning hall and Kitchen at Podagada Govt. Girls H/S at Dasamantpur Block.	Dasamantpur	2007-08	2.47	2.47	0.00	Completed	183/07	
14	Dinning hall, Tube well & Boundary wall at Kabribadi/ Lopeta under Bandhugam block.	Bandhugam	2007-08	3.00	3.00	0.00	Completed		
15	Boundary wall & Tube well at Kumbhaganda under Bandhugam block.	Bandhugam	2007-08	3.00	3.00	0.00	Completed		
16	Boundary wall & Tube well at Tunpar under Laxmipur Block <i>instead of 40-seated Hostel Marda under Nandapur Block.</i>	Laxmipur	2007-08	5.00	5.00	0.00	Completed	151/07	Departmentally
17	40-seated Hostel Podapadar under Narayanpatna Block.	Narayanpatna	2007-08	1.00	1.00	0.00	Completed	159/07	Departmentally
18	40-seated Hostel Pukali under Pottangi block.	Pottangi	2007-08	3.00	3.00	0.00	Completed		
19	40-seated Hostel Deopottangi under Pottangi Block.	Pottangi	2007-08	1.00	1.00	0.00	Completed		
20	40-seated Hostel Subai under Semiliguda block.	Semiliguda	2007-08	1.00	1.00	0.00	Completed		
21	40-seated Hostel Sundhiput under Semiliguda block.	Semiliguda	2007-08	2.00	2.00	0.00	Completed	160/07	Departmentally
22	40-seated Hostel Debagandhana under Lamtaput Block.	Lamtaput	2007-08	2.00	2.00	0.00	Completed		
23	Boundary wall/ Tube well at Badigada under Lamtaput Block.	Lamtaput	2007-08	3.00	3.00	0.00	Completed	155/07	Departmentally
24	Boundary wall/ Tube well at Umbel under Lamtaput Block.	Lamtaput	2007-08	3.00	3.00	0.00	Completed	156/07	Departmentally
25	Boundary wall at Nuagam under Pottangi block.	Pottangi	2007-08	3.00	3.00	0.00	Completed	158/07	Departmentally
26	40-seated Hostel Chandaka under Pottangi Block.	Pottangi	2007-08	2.00	2.00	0.00	Completed		
27	Boundary wall & Tube well at Sorisapadar under Semiliguda block.	Semiliguda	2007-08	3.00	3.00	0.00	Completed		

Sl. No.	Name of work	Name of Block	Year	Estimated cost. (in lakh)	Expenditure incurred. (in lakh)	Balance. (in lakh)	Present position.	C.R. No.	Executant
28	40-seated Hostel B. Ashramput under Nandapur Block.	Nandapur	2007-08	2.00	2.00	0.00	Completed		
29	Boundary wall & Tube well at Manbar under Koraput Block <i>instead of P. Badapada under Nandapur Block.</i>	Koraput	2007-08	3.00	3.00	0.00	Completed	154/07	Departmentally
30	40-seated Hostel repair Guneipoda under Lamtaput Block <i>instead of Balda under Nandapur Block.</i>	Lamtaput	2007-08	1.00	1.00	0.00	Completed	184/07	
31	40-seated Hostel Taintar under Nandapur block.	Nandapur	2007-08	1.00	1.00	0.00	Completed	142/07	Departmentally
32	Boundary wall & Tube well at Marda under Nandapur Block.	Nandapur	2007-08	3.00	3.00	0.00	Completed	153/07	Departmentally
33	40-seated Hostel Khuda under Nandapur Block.	Nandapur	2007-08	2.00	2.00	0.00	Completed		
34	Roof treatment to 40-seated hostel at Kumbhari under Narayanpatna block.	Narayanpatna	2007-08	1.00	1.00	0.00	Completed		
35	Roof treatment to 40-seated hostel at Mohadeiput under Koraput Block.	Koraput	2007-08	1.00	1.00	0.00	Completed		
36	40-seated Hostel Daleiguda under Semiliguda Block.	Semiliguda	2007-08	2.00	2.00	0.00	Completed	161/07	Departmentally
37	Boundary wall, Roof treatment at Rajpalam under Semiliguda block.	Semiliguda	2007-08	2.00	2.00	0.00	Completed	143/07	Departmentally
38	Hostel repair at Sunabeda under Semiliguda block.	Semiliguda	2007-08	4.00	4.00	0.00	Completed		
39	Boundary wall & Tube well at Thana colony under Koraput block.	Koraput	2007-08	3.00	3.00	0.00	Completed	157/07	Departmentally
40	Dinning hall at Kumbhariput under Bandhugam block.	Bandhugam	2007-08	5.00	5.00	0.00	Completed		
			Total	192.00	192.00	0.00			

Sl. No.	Name of work	Name of Block	Year	Estimated cost. (in lakh)	Expenditure incurred. (in lakh)	Balance. (in lakh)	Present position.	C.R. No.	Executant
Non Plan 2009-10									
1	Repair of School building with infrastructure development at Panchada High School in Panchada GP.	Laxmipur.	2009-10	3.00	3.00	0.00	Completed		
2	Repair of KBK hostel building at Palaput S/S.	Narayanpatna	2009-10	2.00	2.00	0.00	Completed		
3	Repair of School buiding with infrastructure development at Kundar.	Laxmipur.	2009-10	2.00	2.00	0.00	Completed		
4	Repair of school building with infrastructure development at Burja H/S.	Laxmipur.	2009-10	3.00	3.00	0.00	Completed		
5	Repair of school building with infrastructure development at Champi H/S.	Laxmipur.	2009-10	4.00	4.00	0.00	Completed		
6	Repair and construction of wall at Bokodaguda S/S	Dasamantpur	2009-10	2.00	2.00	0.00	Completed		
7	Repair of Kuntesh S/S.	Dasamantpur	2009-10	1.50	1.50	0.00	Completed		
8	Repair of Podagada S/S.	Dasamantpur	2009-10	1.50	1.50	0.00	Completed		
9	Repair of PSH at Barigam in Pipalpadar under Laxmipur Block	Laxmipur	2009-10	2.50	2.50	0.00	Completed		
10	Repair of PSH at Podapadar in Kakiriguma GP under Laxmipur Block	Laxmipur	2009-10	2.00	2.00	0.00	Completed		
11	Repair of PSH at Sorisapadar in Toyaput GP under Laxmipur Block	Laxmipur	2009-10	2.00	2.00	0.00	Completed		
12	Completion of incomplete Boundary wall at Tunpar 100 seated hostel building in Tunpar GP under Laxmipur Block	Laxmipur	2009-10	1.50	1.50	0.00	Completed		
13	Repair of hostel building at Bhitragada S/S in Bhitragada GP under Laxmipur Block	Laxmipur	2009-10	1.50	1.50	0.00	Completed		

Sl. No.	Name of work	Name of Block	Year	Estimated cost. (in lakh)	Expenditure incurred. (in lakh)	Balance. (in lakh)	Present position.	C.R. No.	Executant
14	Repair of Hostel building at Balipeta H/S in Balipeta GP under Narayanapatna Block	Narayanapatna	2009-10	2.00	2.00	0.00	Completed		
15	Repair of PSH at K.Jaguguda in Jaguguda GP under Bandhugam Block	Bandhugam	2009-10	2.38	2.38	0.00	Completed		
16	Repair of PSH at Edugumvalsa in Almonda GP under Bandhugam Block	Bandhugam	2009-10	2.00	2.00	0.00	Completed		
17	Repair of PSH with Boundary wall at Kabiribadi (Lopeta) in Kabiribadi GP under Bandhugam Block	Bandhugam	2009-10	1.50	1.50	0.00	Completed		
18	Repair of PSH at Garidi in Garidi GP under Bandhugam Block	Bandhugam	2009-10	2.00	2.00	0.00	Completed		
19	Repair of Chougam S/S in Padmapur GP under Koraput Block	Koraput	2009-10	1.50	1.50	0.00	Completed		
20	Repair of Devighat H/S in Devighat GP under Koraput Block	Koraput	2009-10	2.00	2.00	0.00	Completed		
21	Repair and const.of compound wall at Mahadeiput in Mahadeiput GP under Koraput Block	Koraput	2009-10	2.00	2.00	0.00	Completed		
22	Repair of Totaambaguda S/S in Mastiput GP under Koraput Block	Koraput	2009-10	1.50	1.50	0.00	Completed		
23	Repair of Padmapur S/S in Padmapur GP under Koraput Block	Koraput	2009-10	1.50	1.50	0.00	Completed		
24	Repair of Podagada Girls High school in Podagada GP under Dasamanthpur Block	Dasamanthpur	2009-10	2.00	2.00	0.00	Completed		
25	Repair of Badamguda S/S in Phulabeda GP under Dasamanthpur Block	Dasamanthpur	2009-10	1.00	1.00	0.00	Completed		
26	Repair of Gadiaguda PSH in Gadiaguda GP under Dasamanthpur Block	Dasamanthpur	2009-10	1.00	1.00	0.00	Completed		
27	Electrification to Badalikuduma S/S in Dasamanthpur GP under Dasamanthpur Block	Dasamanthpur	2009-10	2.00	2.00	0.00	Completed		
28	Repair of Lugum PSH in Balel GP under Lamtaput Block	Lamtaput	2009-10	1.50	1.50	0.00	Completed		
29	Repair of Dabuguda PSH in Dabuguda GP under Lamtaput Block	Lamtaput	2009-10	1.50	1.50	0.00	Completed		
30	Repair of Petta PSH in Petta GP under Lamtaput Block	Lamtaput	2009-10	1.50	1.50	0.00	Completed		

Sl. No.	Name of work	Name of Block	Year	Estimated cost. (in lakh)	Expenditure incurred. (in lakh)	Balance. (in lakh)	Present position.	C.R. No.	Executant
31	Repair of PS H at Pottangi in Pottangi GP under Pottangi Block	Pottangi	2009-10	2.00	2.00	0.00	Completed		
32	Repair of Chandaka Ashram school and compound wall in Chandaka GP under Pottangi Block	Pottangi	2009-10	2.00	2.00	0.00	Completed		
33	Const of Boundary wall at Kandili PS H in Maliput GP under Pottangi Block	Pottangi	2009-10	2.00	2.00	0.00	Completed		
34	Repair of Seppaiput R/S in Maliput GP under Pottangi Block	Pottangi	2009-10	2.00	2.00	0.00	Completed		
35	Repair of Boundary wall at Sundhiput in Dudhari GP under Semiliguda Block	Semiliguda	2009-10	1.50	1.50	0.00	Completed		
36	Const of boundary wall at Daleiguda and repair to school in Dalaiguda Gp under Semiliguda Block	Semiliguda	2009-10	1.50	1.50	0.00	Completed		
37	Const of Boundary wall at Hataguda PSH in P.Muthai GP under Semiliguda Block	Semiliguda	2009-10	2.00	2.00	0.00	Completed		
38	Repair and const of kitchen room at Subai in Subai GP under Semiliguda Block	Semiliguda	2009-10	1.50	1.50	0.00	Completed		
39	Repair to school building ,hostel and const of boundary wall at B.Ashramput in Hatibari GP under Nandapur Block	Nandapur	2009-10	3.00	3.00	0.00	Completed		
40	Const of boundary wall at Parajabedapadar in P.Bedapada GP under Nandapur Block	Nandapur	2009-10	2.00	2.00	0.00	Completed		
41	Repair of Dasamantpur High School at Machaput.	Dasamantpur	2009-10	3.50	3.50	0.00	Completed		
42	Completion of incomplete compound wall at Podapadar SS under Narayanpatna Block.	Narayanpatna	2009-10	1.50	1.50	0.00	Completed		
43	Repair of school building with infrastructure development at Podapadar PSH under Narayanpatna Block.	Narayanpatna	2009-10	2.00	2.00	0.00	Completed		
44	Repair of school building with infrastructure development at Barigam PSH under Laxmipur Block.	Laxmipur	2009-10	2.00	2.00	0.00	Completed		

Sl. No.	Name of work	Name of Block	Year	Estimated cost. (in lakh)	Expenditure incurred. (in lakh)	Balance. (in lakh)	Present position.	C.R. No.	Executant
45	Repair of school building with infrastructure development at Edgumvalsa PSH under Bandhugam Block.	Bandhugam	2009-10	2.00	2.00	0.00	Completed		
46	Repair of Sambai S/S in Pottangi Block	Pottangi	2009-10	3.00	3.00	0.00	Completed		
47	Repair of hostel building at Bijapur in Nandapur Block.	Nandapur	2009-10	3.00	3.00	0.00	Completed		
48	Repair of hostel building and kitchen at Champakenda in Pottangi Block.	Pottangi	2009-10	3.00	3.00	0.00	Completed		
49	Repair of Hostel building at Pitaguda S/S in Semiliguda Block.	Semiliguda	2009-10	3.00	3.00	0.00	Completed		
50	Special repair of school hostel building at Lankaput sevashram in Koraput block.	Koraput	2009-10	2.00	2.00	0.00	Completed		
51	Special repair to ST 100 seated girls hostel and improvement of water sanitation of Koraput GGHS (Toilet complex)	Koraput	2009-10	3.00	3.00	0.00	Completed		
52	Special repair of school hostel building at Dalaiput sevashram in Koraput block.	Koraput	2009-10	2.00	2.00	0.00	Completed		
53	Special repair of school hostel building at Umuri sevashram in Koraput block.	Koraput	2009-10	2.00	2.00	0.00	Completed		
54	Special repair of school hostel building at Manbar S/S in Koraput Block.	Koraput	2009-10	2.00	2.00	0.00	Completed		
55	Special repair of school/ hostel building at Panasput S/S in Koraput block.	Koraput	2009-10	2.00	2.00	0.00	Completed		
56	Special repair of school/ hostel building at Badigada Sevashram in Lamtaput Block.	Lamtaput	2009-10	3.00	3.00	0.00	Completed		
57	Special repair of school/ hostel building at Machkund in Lamtaput Block.	Lamtaput	2009-10	2.00	2.00	0.00	Completed		
		Total		117.88	117.88	0.00			
58	Repair and maintenance of EMRS, Pungar permanent type RCC platform with glazed tiles in the dinning space both Girls and Boys hostel, tribal arts in the compound wall herbal garden, LCD projector and Repair of Girls Hostel toilet and toilet complex Phase I.	Semiliguda	2009-10	5.00	0.00	5.00	Work in progress.		

Sl. No.	Name of work	Name of Block	Year	Estimated cost. (in lakh)	Expenditure incurred. (in lakh)	Balance. (in lakh)	Present position.	C.R. No.	Executant
59	Repair and maintenance of EMRS, Pungar - Renovation of Kitchen room to converting to staff quarters for CCAs Phase IV.	Semiliguda	2009-10	5.00	0.00	5.00	Work in progress.		
60	Repair and maintenance of EMRS, Pungar - Colour washing to Boys Hostel girls hostel and raising of cow watcher & badminton court for Girls Phase II.	Semiliguda	2009-10	5.00	0.00	5.00	Work in progress.		
61	Repair and maintenance of EMRS, Pungar plastic felt, play ground for Boys and Purchase of Books for Library Phase III.	Semiliguda	2009-10	5.00	0.00	5.00	Work in progress.		
		Total		20.00	0.00	20.00			
		Grand total		137.88	117.88				

Sl. No.	Name of work	Name of Block	Year	Estimated cost. (in lakh)	Expenditure incurred. (in lakh)	Balance. (in lakh)	Present position.	C.R. No.	Executant
Non Plan 2010-11									
1	Leakproof treatment by Plasticfelt (Tarfelting) at Taintar S/S	Nandapur	2010-11	1.00	0.00	1.00	Work in progress.		
2	Leakproof treatment by Plasticfelt (Tarfelting) at Khemunduguda S/S	Nandapur	2010-11	1.00	0.00	1.00	Work in progress.		
3	Leakproof treatment by Plasticfelt (Tarfelting) at Nandaka S/S	Nandapur	2010-11	1.00	0.00	1.00	Work in progress.		
4	Leakproof treatment by Plasticfelt (Tarfelting) at Bahiripoda S/S	Nandapur	2010-11	1.00	0.00	1.00	Work in progress.		
5	Leakproof treatment by Plasticfelt (Tarfelting) at Raising S/S	Nandapur	2010-11	1.00	0.00	1.00	Work in progress.		
6	Infrastructure development at Balda G.H.S. A. Playground Rs.3.00 lakh B. Toilet Complex Rs.12.00 lakh C. Piped Water supply Rs.5.00 lakh D. Rep. to E.I. works. Rs. 2.00 lakh E. Dinning Hall Rs.5.00 lakh F. Rep. to Staff quarters Rs.4.00 lakh G. Plasticfelt work. Rs.5.00 lakh H. Repair to Class room&Hostel building. Rs.4.00 lakh	Nandapur	2010-11	40.00	0.00	40.00	Work in progress.		
7	Leakproof treatment by Plasticfelt (Tarfelting) at Sambai S/S	Pottangi	2010-11	1.00	0.00	1.00	Work in progress.		
8	Leakproof treatment by Plasticfelt (Tarfelting) at Deopottangi R/S	Pottangi	2010-11	1.00	0.00	1.00	Work in progress.		
9	Leakproof treatment by Plasticfelt (Tarfelting) at Hataguda S/S	Pottangi	2010-11	1.00	0.00	1.00	Work in progress.		
10	Leakproof treatment by Plasticfelt (Tarfelting) at Thuria H/S	Pottangi	2010-11	3.00	0.00	3.00	Work in progress.		
11	Leakproof treatment by Plasticfelt (Tarfelting) at Renga A/S	Pottangi	2010-11	1.00	0.00	1.00	Work in progress.		
12	Leakproof treatment by Plasticfelt (Tarfelting) at Pottangi S/S	Pottangi	2010-11	1.00	0.00	1.00	Work in progress.		
13	Leakproof treatment by Plasticfelt (Tarfelting) at Laudi R/S	Pottangi	2010-11	2.00	0.00	2.00	Work in progress.		
14	Leakproof treatment by Plasticfelt (Tarfelting) at Subai GHS and S/S	Semiliguda	2010-11	3.00	0.00	3.00	Work in progress.		

Sl. No.	Name of work	Name of Block	Year	Estimated cost. (in lakh)	Expenditure incurred. (in lakh)	Balance. (in lakh)	Present position.	C.R. No.	Executant
15	Leakproof treatment by Plasticfelt (Tarfelting) at Rajpalam S/S	Semiliguda	2010-11	1.00	0.00	1.00	Work in progress.		
16	Leakproof treatment by Plasticfelt (Tarfelting) at Pitaguda A/s	Semiliguda	2010-11	2.00	0.00	2.00	Work in progress.		
17	Leakproof treatment by Plasticfelt (Tarfelting) at Chikapar s/s	Semiliguda	2010-11	1.00	0.00	1.00	Work in progress.		
18	Leakproof treatment by Plasticfelt (Tarfelting) at Pallaput S/S	Narayanpatna	2010-11	1.00	0.00	1.00	Work in progress.		
19	Tarfelting treatment with plasticfelt at BurjaH/S Rs.1.00lakh	Laxmipur	2010-11	1.00	0.00	1.00	Work in progress.		
20	Leakproof treatment by Plasticfelt (Tarfelting) at Ranjitguda s/s	Laxmipur	2010-11	1.00	0.00	1.00	Work in progress.		
21	Infrastructure development at Champi H.S. A. Const. Addl. Girls Hostel with toilet & water supply Rs.14.00 lakh B. Repair to Class room with CC Road Rs.3.00 lakh C. Repair to Staff quarters Rs.2.00 lakh D. Tarfelting treatment Rs.1.50 lakh E. Installing a separate transformer Rs.2.00 lakh	Laxmipur	2010-11	22.50	0.00	22.50	Work in progress.		
22	Infrastructure development at Deoghati H.S. A. Addl. Class room 2 Nos. Rs.10.00 lakh B. Kitchen room 1 no. Rs.3.00 lakh C. Dinning hall 1 nos. Rs.5.00 lakh D. Toilet complex . Rs.12.00 lakh E. Renovation of playground Rs.2.00 lakh F.Repair of C/W and Hostels Rs.3.00 lakh G. CC road, white washing colour washing & plasticfelt Rs.5.00 lakh	Koraput	2010-11	40.00	0.00	40.00	Work in progress.		
23	Leakproof treatment by Plasticfelt (Tarfelting) at Mohadeiput AS	Koraput	2010-11	1.12	0.00	1.12	Work in progress.		

Sl. No.	Name of work	Name of Block	Year	Estimated cost. (in lakh)	Expenditure incurred. (in lakh)	Balance. (in lakh)	Present position.	C.R. No.	Executant
24	Leakproof treatment by Plasticfelt (Tarfelting) at Mastiput 40-seated hostel.	Koraput	2010-11	1.34	0.00	1.34	Work in progress.		
25	Leakproof treatment by Plasticfelt (Tarfelting) at Padmapur S/S	Koraput	2010-11	0.43	0.00	0.43	Work in progress.		
26	Leakproof treatment by Plasticfelt (Tarfelting) at Daleiput PSH	Koraput	2010-11	0.61	0.00	0.61	Work in progress.		
27	Leakproof treatment by Plasticfelt (Tarfelting) at Janiguda s/s	Koraput	2010-11	0.72	0.00	0.72	Work in progress.		
28	Leakproof treatment by Plasticfelt (Tarfelting) at Chougam S/S	Koraput	2010-11	1.61	0.00	1.61	Work in progress.		
29	Leakproof treatment by Plasticfelt (Tarfelting) at Guneipoda S/S	Lamtaput	2010-11	2.45	0.00	2.45	Work in progress.		
30	Leakproof treatment by Plasticfelt (Tarfelting) at Tusuba S/S	Lamtaput	2010-11	3.67	0.00	3.67	Work in progress.		
31	Leakproof treatment by Plasticfelt (Tarfelting) at Petta PSH	Lamtaput	2010-11	0.55	0.00	0.55	Work in progress.		
32	Leakproof treatment by Plasticfelt (Tarfelting) at Podagada GGHS	Dasamantpur	2010-11	3.67	0.00	3.67	Work in progress.		
33	Leakproof treatment by Plasticfelt (Tarfelting) at Podagada S.S	Dasamantpur	2010-11	0.72	0.00	0.72	Work in progress.		
34	Leakproof treatment by Plasticfelt (Tarfelting) at Badalikuduma SS	Dasamantpur	2010-11	0.61	0.00	0.61	Work in progress.		
35	Leakproof treatment by Plasticfelt (Tarfelting) at Kumbhariput H/S & repair	Bandhugam	2010-11	5.00	0.00	5.00	Work in progress.		
			TOTAL	150.00	0.00	150.00			