

STATE PLAN 2008-09

Sl. No.	Name of the work.	Year	Name of Block.	Estimated cost (Rs. in lakh)	Amount spent. (Rs. in lakh)	Physical status.
1	Compound wall at Kutrabeda under Bandhugam block.	2008-09	Bandhugam	2.00	2.00	Completed.
2	Construction of compound wall at Badamguda under Dasamantpur Block.	2008-09	Dasamantpur	2.00	2.00	Completed.
3	Construction of compound wall and kitchen room at P. Badapadar 100-seated hostel under Dasamantpur Block.	2008-09	Dasamantpur	2.00	2.00	Completed.
4	Construction of compound wall & repair of hostel building & Teachers quarters at Mahadeiput 100-seated hostel under Koraput Block.	2008-09	Koraput	4.50	4.50	Completed.
5	Construction of compound wall and kitchen room at Jodipai instead of Manbar 100-seated hostel.	2008-09	Koraput	2.00	2.00	Completed.
6	Construction of boundary wall at Mastiput 100-seated hostel under Koraput block.	2008-09	Koraput	2.00	2.00	Completed.
7	Construction of compound wall & repair of quarters at Totambaguda under Koraput Block.	2008-09	Koraput	2.00	2.00	Completed.
8	Construction of dinning hall at Kumargandhana under Lamtaput Block.	2008-09	Lamtaput	2.50	2.50	Completed.
9	Construction of boundary wall & kitchen & dinning hall at Umbel 100-seated hostel under Lamtaput Block.	2008-09	Lamtaput	2.00	2.00	Completed.
10	Construction of Compound wall & repair of PSH at Tusuba 100-seated hostel under Lamtaput Block.	2008-09	Lamtaput	2.00	2.00	Completed.
11	Construction of balance of compound wall and kitchen room at Badigada 100-seated hostel under Lamtaput Block.	2008-09	Lamtaput	2.00	2.00	Completed.
12	Compound wall & repair to Barigam PSH under Laxmipur Block.	2008-09	Laxmipur	2.00	2.00	Completed.
13	Compound wall at Bhitargarh 100-seated hostel Girls Hostel under Laxmipur Block.	2008-09	Laxmipur	2.00	2.00	Completed.
14	Compound wall & repair to Champi 100-seated hostel School under Laxmipur Block.	2008-09	Laxmipur	2.00	2.00	Completed.
15	Compound wall at Boys hostel at Kakirigumma under Laxmipur Block.	2008-09	Laxmipur	2.34	2.34	Completed.
16	Completion of compound wall at Panchada 100-seated hostel H/S under Laxmipur Block.	2008-09	Laxmipur	3.00	3.00	Completed.
17	Completion of compound wall at Tunpar 100-seated hostel under Laxmipur Block.	2008-09	Laxmipur	2.00	2.00	Completed.
18	Completion of compound wall at Marda 100-seated hostel under Nandapur Block.	2008-09	Nandapur	1.00	1.00	Completed.

19	Construction of compound wall at P. Badapoda 100-seated hostel under Nandapur Block.	2008-09	Nandapur	2.00	2.00	Completed.
20	Compound wall at Bijaghati 100-seated hostel Girls hostel under Narayanpatna Block.	2008-09	Narayanpatna	4.50	4.50	Completed.
21	Repair to 40-seated hostel at Dandabadi 100-seated hostel under Narayanpatna Block.	2008-09	Narayanpatna	2.50	2.50	Completed.
22	Construction of boundary wall to 100-seated Girls H/S at Burja.	2008-09	Laxmipur	4.00	4.00	Completed.
23	Completion of compound wall at Chandaka 100-seated hostel under Pottangi Block.	2008-09	Pottangi	1.88	1.88	Completed.
24	Compound wall at Deopottangi 100-seated hostel under Pottangi Block.	2008-09	Pottangi	2.00	2.00	Completed.
25	Compound wall at Deopottangi hostel building under Pottangi Block.	2008-09	Pottangi	2.00	2.00	Completed.
26	Compound wall at Laudi under Pottangi Block.	2008-09	Pottangi	3.50	3.50	Completed.
27	Repair to school building at Sepaiput 100-seated hostel under Pottangi Block.	2008-09	Pottangi	2.00	2.00	Completed.
28	Construction of compound wall at Kanti 100-seated hostel under Semiliguda Block.	2008-09	Semiliguda	2.00	2.00	Completed.
29	Completion of compound wall at Sorisapadar 100-seated hostel under Semiliguda Block.	2008-09	Semiliguda	2.50	2.50	Completed.
30	Construction of staff quarters at Chikapar 100-seated hostel under Semiliguda Block.	2008-09	Semiliguda	5.00	5.00	Completed.
31	Construction of compound wall at Sundhiput 100-seated hostel under Semiliguda Block.	2008-09	Semiliguda	2.00	2.00	Completed.
	Total			75.22	75.22	

STATE PLAN 2009-10

1	Repair to hostel building, class room and staff quarters at Deopottangi under Pottangi Block.	2009-10	Pottangi	3.00	3.00	Completed.
2	Const. of dinning hall at Kotia SS under Pottangi Block.	2009-10	Pottangi	4.00	4.00	Completed.
3	Const. of compound wall at Guard wall of hostel at Kirambo under Nandapur Block.	2009-10	Nandapur	3.00	3.00	Completed.
4	Repair of hostel building, const. of compound wall at Kulabir under Nandapur Block.	2009-10	Nandapur	3.00	3.00	Completed.
5	Extension of dinning hall and kitchen room at Podagada.	2009-10	Dasamantpur	5.00	5.00	Completed.
6	Construction of balance compound wall and kitchen room at Thana Colony 100 seated hostel.	2009-10	Koraput	3.00	3.00	Completed.
7	Construction of balance compound wall and kitchen room at Machkund 100 seated hostel.	2009-10	Lamtaput	4.11	4.11	Completed.
8	Repair to 40-seated hostel at Ranjitguda 100 seated hostel.	2009-10	Laxmipur	2.00	2.00	Completed.
9	Repair of Odiyapentha PSH.	2009-10	Laxmipur	2.00	2.00	Completed.
10	Compound wall at Boys Hostel at Kakirigumma.	2009-10	Laxmipur	5.00	5.00	Completed.
11	Completion of compound wall at Panchada 100 seated Hostel H/S.	2009-10	Laxmipur	2.00	2.00	Completed.
12	Completion of incomplete compound wall at Bijapur 100-seated hostel.	2009-10	Nandapur	4.00	4.00	Completed.
13	Completion of compound wall at Nuagam 100-seated hostel.	2009-10	Pottangi	4.00	4.00	Completed.
14	Completion of compound wall at Chandaka 100-seated hostel.	2009-10	Pottangi	5.00	5.00	Completed.
15	Repair to School & hostel at Gunthaput.	2009-10	Semiliguda	2.00	2.00	Completed.
			Total	51.11	51.11	